

**MONTHLY PROGRESS REPORT UNDER
MEMBER OF PARLIAMENT LOCAL AREA DEVELOPMENT SCHEME
(MPLADS)**

(Separate form for Sitting . Rajya Sabha. Member)

**STATEMENT OF INFORMATION UNDER MPLADS FOR THE MONTH OF
(UP TO DATE .) 29- 2 -2008**

1. PARTICULARS:

STATE: KARNATAKA.	CONSTITUENCY/NODAL DISTRICT:
Nodal District : MYSORE	TELEPHONE NUMBERS:
Address:	STD CODE 0821
Office of the Deputy Commissioner,	OFFICE 2422302
Mysore District, Mysore.	RESIDENCE 2514900
PIN: 570005	FAX 2429012
	MOBILE 94491-09000
	e-mail dc-mys@dataone.in
NAME OF MEMBER OF PARILIAMENT Shri . M. RAJA SHEKARA MURTHY .	
MP's Tenure : From 1994 - 95 To 2005 - 06	
ADDRESS : M.RajashekaraMurhy.Hon'ble. Member Of Parliament (Rajya Sabha)	
No. 156 , R.M.V. Extension. Bangalore.	
Pin : 560080	

II PHYSICAL PERFORMANCE

YEAR	WORKS RECOMMENDED		AMOUNT Released To Other District		Amount released To Mysore District						
					WORKS SANCTIONED		WORKS Completed		WORKS NOT COMPLETED		
	Works	amount	Number	Estimated Cost	Number	Estimated Cost	Number	Actual Cost Number	number	Expenditure incurred	Expenditure to be incurred
1994-95	59	100.00	-	-	59	100.00	59	100.00	-	-	-
1995-96	41	100.00	-	-	41	100.00	41	100.00	-	-	-
1996-97	69	100.00	-	-	69	100.00	69	100.00	-	-	-
1997-98	35	100.00	22	52.40	13	47.60	13	47.60	-	-	-
1998-99	59	200.00	14	98.75	45	101.25	45	101.25	-	-	-
1999-02	21	50.00	10	27.04	11	22.96	11	22.96	-	-	-
2000-01	21	200.00	11	135.42	10	64.58	9	49.58	1	-	15.00
2001-02	61	200.00	39	150.00	22	50.00	19	32.00	3	18.00	-
2002-03	43	200.00	24	118.54	19	81.46	17	77.58	2	3.88	-
2003-04	61	200.00	40	111.20	21	88.80	20	88.09	1	0.71	-
2004-05	42	200.00	22	129.95	21	70.05	13	53.09	8	16.96	-
2005-06	47	200.00	22	83.41	25	116.59	7	22.00	18	92.75	1.84
Total	559	1850.00	207	906.71	356	943.29	323	794.15	33	132.30	16.84

II FUNDS RECEIVED AND UTILISED

(Rs. in Lakh)

YEAR	FUNDS RECEIVED FROM GOI	INTEREST ACCRUED	FUNDS RECEIVED ON DISTRIBUTION	TOTAL FUNDS	FUNDS UTILISED	Ucs Submitted	Funds Utilised		Total	Balance Funds
							SC&ST area	Other		
1994-95	100.00	-	-	100.00	100.00	100.00	-	59	59	-
1995-96	100.00	-	-	100.00	100.00	100.00	3	38	41	-
1996-97	100.00	-	-	100.00	100.00	100.00	6	63	69	-
1997-98	100.00	-	-	100.00	100.00	100.00	-	13	13	-
1998-99	200.00	-	-	200.00	200.00	200.00	7	38	45	-
1999-00	50.00	-	-	50.00	50.00	50.00	-	11	11	-
2000-01	200.00	1.65	-	201.65	201.65	0.00	-	10	10	-
2001-02	200.00	2.65	-	202.65	202.65	0.00	-	22	22	-
2002-03	200.00	3.31	-	203.31	203.31	0.00	3	19	19	-
2003-04	200.00	4.47	-	204.47	203.695	200.00	-	21	21	0.775
2004-05	200.00	2.31	-	202.31	202.310	178.73	2	19	21	-
2005-06	200.00	-	-	200.00	198.16	1611.59	-	25	25	1.84
TOTAL	1850.00	14.39	-	1864.39	1861.775	2640.32	21	331	352	2.615

(a) Funds received from the Government of India :	1850.00
(b) Amount of interest accrued on the funds :	14.39
(c) Funds received on distribution	-
(d) TOTAL (a+b+c) :	1864.39
(e) Total cost of works sanctioned :	1864.39
(f) Total Unsanctioned Balance available with the Constituency (d-e) -	
(g) Actual Expenditure :	1861.775
(h) Total funds available with the Constituency (d-g) :	2.615
(i) Funds required to complete the sanctioned works :-	
(j) Savings for Distribution to Successor MPs :	0.775
(k) Number of works inspected by District Authority	
(d) During the month	
(e) Cumulative - :	323

IV . PHYSICAL AND FINANCIAL DETAILS OF WORKS IN SCHEDULED CAST AREAS .

Year	Physical (Number of Works)			Financial(Cost of Works.(Rs In Lakh)		
	Recommended	Sanctioned	Completed	Recommended	Sanctioned	Completed
1995-96	2	2	2	6.00	6.00	6.00
1996-97	2	2	2	16.50	16.50	16.50
1998-99	4	4	4	8.15	8.15	8.15
2002-03	1	1	-	2.00	2.00	-
2004-05	1	1	-	3.00	3.00	-
Total	10	10	8	20.80	20.80	15.80

V . PHYSICAL AND FINANCIAL DETAILS OF WORKS IN SCHEDULED TRIBE AREAS .

Year	Physical (Number of Works)			Financial(Cost of Works.(Rs In Lakh)		
	Recommended	Sanctioned	Completed	Recommended	Sanctioned	Completed
1995-96	1	1	1	1.00	1.00	1.00
1996-97	4	4	4	6.70	6.70	6.70
1998-99	3	3	3	2.50	2.50	2.50
2002-03	2	2	1	4.50	4.50	-
2004-05	1	1	-	1.00	1.00	-
Total	11	11	9	15.70	15.70	10.20

Bank and Branch Name and Address :

1. Bank of India Mysore.
2. State Bank of Mysore. Mysore .(M.C.C. Branch)Details : SB Account Number : (1.) 13012. (2) 50210 Branch Code

Place : Mysore
Date : 29- 2 - 2008

(P. MANIVANNAN.)
Deputy Commissioner
Mysore District Mysore

**MONTHLY PROGRESS REPORT UNDER
MEMBER OF PARLIAMENT LOCAL AREA DEVELOPMENT SCHEME
(MPLADS)**

(Separate form for former Lok Sabha Member)

STATEMENT OF INFORMATION UNDER MPLADS FOR THE MONTH OF

(UPTO DATE). 29-2- 2008

2. PARTICULARS:

STATE: KARNATAKA	CONSTITUENCY/NODAL DISTRICT:
Nodal District : MYSORE	TELEPHONE NUMBERS:
Address:	STD CODE 0821
Office of the Deputy Commissioner,	OFFICE 2422302
Mysore District, Mysore.	RESIDENCE 2514900
PIN: 570005	FAX 2429012
	MOBILE 94491-09000
	e-mail dc-mys@ dataone. in
NAME OF MEMBER OF PARILIAMENT Smt . CHANDRA PRABHA URS .	
MP's Tenure : From : 1993 – 94 . To 1995-96	
ADDRES : Smt. Chandra Prabha Urs . Hon' ble former Member Of Parliament. (Lok Sabha) Klla halli . Hunasur Taluk . Mysore District	

II PHYSICAL PERFORMANCE

YEAR	WORKS RECOMMENDED		WORKS SANCTIONED		WORKS COMPLETED		WORKS NOT COMPLETED		
	Number	Estimated Cost	Number	Estimated Cost	Number	Actual Cost	Number	Expenditure incurred	Expenditure to be incurred
1993-94	2	5.00	2	5.00	2	5.00	-	-	-
1994-95	101	100.00	101	100.00	101	100.00	-	-	-
1995-96	156	100.00	156	100.00	156	100.00	-	-	-
TOTAL	259	205.00	259	205.00	259	205.00	-	-	-

II FUNDS RECEIVED AND UTILISED

(Rs. in Lakh)

YEAR	FUNDS RECEIVED FROM GOI	INTEREST ACCRUED	FUNDS RECEIVED ON DISTRIBUTION	TOTAL FUNDS	FUNDS UTILISED	UcsSubmitted	FUNDS UTILISED			BALANCE FUNDS
							SC&ST area	Others	Total	
1993-94	5.00	-	-	5.00	5.00	5.00	-	2	2	-
1994-95	100.00	-	-	100.00	100.00	100.00	62	39	101	-
1995-96	100.00	-	-	100.00	100.00	100.00	1	155	156	-
Total	205.00	-	-	205.00	205.00	205.00	63	196	259	-

(a) Funds received from the Government of India	: 205.00
(b) Amount of interest accrued on the funds	: - Nil-
(c) Funds received on distribution	: -
(d) TOTAL (a+b+c)	: 205.00
(e) Total cost of works sanctioned	: 205.00
(f) Total Unsanctioned Balance available with the Constituency (d-e)	-Nil-
(g) Actual Expenditure	: 205.00
(h) Total funds available with the Constituency (d-g)	: -Nil-
(i) Funds required to completes the sanctioned works	: -
(j) Savings for Distribution to Successor MPs	-
(k) Number of works inspected by District Authority	
(a) During the month	-
(b) Cumulative	259

IV . PHYSICAL AND FINANCIAL DETAILS OF WORKS IN SCHEDULED CAST AREAS .

Year	Physical (Number of Works)			Financial(CostofWorks.(Rs In Lakh)		
	Recommended	Sanctioned	Completed	Recommended	Sanctioned	Completed
1994-95	46	46	46	11.90	11.90	11.90
1995-96	1	1	1	0.50	0.50	0.50
T0tal	47	47	47	12.40	12.40	12.40

V . PHYSICAL AND FINANCIAL DETAILS OF WORKS IN SCHEDULED TRIBE AREAS .

Year	Physical (Number of Works)			Financial(CostofWorks.(Rs In Lakh)		
	Recommended	Sanctioned	Completed	Recommended	Sanctioned	Completed
1994-95	16	16	16	1.17	1.17	1.17
1995-96	-	-	-	-	-	-
T0tal	16	16	16	1.17	1.17	1.17

Bank and Branch Name and Address :
District Treasury. Mysore .

Details : Personal Deposit Of Deputy Commissioner
Under Head Of Account Number 8443 .Natural Calamity .

Place : MYSORE
Date : 29-2-2008.

(P. MANIVANNAN)
Deputy Commissioner
MYSORE DISTRICT. MYSORE

**MONTHLY PROGRESS REPORT UNDER
MEMBER OF PARLIAMENT LOCAL AREA DEVELOPMENT SCHEME
(MPLADS)**

(Separate form for Sitting Lok Sabha Member)

STATEMENT OF INFORMATION UNDER MPLADS FOR THE MONTH OF

(UPTO DATE.) 29-2- 2008

3. PARTICULARS:

STATE: KARNATAKA .	CONSTITUENCY/NODAL DISTRICT:
Nodal District : MYSORE Address: Office of the Deputy Commissioner, Mysore District, Mysore. PIN: 570005	TELEPHONE NUMBERS: STD CODE 0821 OFFICE 2422302 RESIDENCE 2514900 FAX 2429012 MOBILE 94491-09000 e-mail dc-mys@ data one.in
NAME OF MEMBER OF PARILIAMENT : Sri. C.H. VIJAYA SHANKAR. Hon: Parliament Membber.	
MP's Tenure : From : 1997-98 , 1998-99 , 2004-05 , TO 2006-07.	
ADDRESS : : Sri. C.H. VIJAYA SHANKAR. Hon: Parliament Membber. Kaikunike , Hunsur Taluk. Mysore District. Pin. 570005	

II PHYSICAL PERFORMANCE

YEAR	WORKS RECOMMENDED		WORKS SANCTIONED		WORKS COMPLETED		WORKS NOT COMPLETED		
	Number	Estimated Cost	Number	Estimated Cost	Number	Actual Cost	Number	Expenditure incurred	Expenditure to be incurred
197-98	19	50.00	19	50.00	19	50.00	-	-	-
1998-99	124	200.00	124	200.00	124	200.00	-	-	-
2004-05	79	200.00	79	200.00	54	127.33	25	48.95	23.72
2005-06	99	200.00	99	200.00	33	72.83	66	75.95	51.22
2006-07	102	200.00	102	200.00	18	34.74	84	105.24	60.02
2007-08	60	100.00	60	93.75	0	0.00	60	40.50	59.50
Total	483	950.00	483	943.75	248	484.90	235	270.64	194.46

I FUNDS RECEIVED AND UTILISED**(Rs. in Lakh)**

YEAR	FUNDS RECEIVED FROM GOI	INTEREST ACCRUED	FUNDS RECEIVED ON DISTRIBUTION	TOTAL FUNDS	FUNDS UTILISED	Ucs submitted	FUNDS UTILISED			BALANCE FUNDS
							SC&ST Area	Other	Total	
1997-98	50.00	0.44	0	50.44	50.00	50.0	-	19	19	-
1998-99	200.00	4.425	0	204.425	200.00	200.00	5	119	124	-
2004-05	200.00	2.053	0	202.053	206.918	151.47	7	72	79	-
2005-06	200.00	2.84	0	202.84	202.84	135.68	12	87	99	0.00
2006-07	200.00	2.99	0	202.99	199.49	158.15	30	72	102	3.50
2007-08	100.00	0	0	100.00	45.50	0	15	45	60	54.50
Total	950.00	12.748	0	962.748	904.748	695.3	69	414	483	58.00
(a) Funds received from the Government of India :									950.00	
(b) Amount of interest accrued on the funds :									12.748	
(c) Funds received on distribution :									-	
(d) TOTAL (a+b+c) :									962.748	
(e) Total cost of works sanctioned :									904.748	
(f) Total Unsanctioned Balance available with the Constituency (d-e) :									-	
(g) Actual Expenditure :									904.748	
(h) Total funds available with the Constituency (d-g) :									64.32	
(i) Funds required to completes the sanctioned works :									-	
(j) Savings for Distribution to Successor MPs :									-	
(k) Number of works inspected by District Authority										
(c) During the month									7	
(d) Cumulative									248	

IV . PHYSICAL AND FINANCIAL DETAILS OF WORKS IN SCHEDULED CAST AREAS .

Year	Physical (Number of Works)			Financial(CostofWorks.(Rs In Lakh)		
	Recommended	Sanctioned	Completed	Recommended	Sanctioned	Completed
1998-99	1	1	1	1.00	1.00	1.00
2004-05	2	2	1	1.25	1.25	1.25
2005-06	9	9	3	21.25	21.25	12.00
2006-07	7	7	1	11.00	11.00	1.00
2007-08	13	13	0	17.00	17.00	0.00
Total	32	32	6	51.50	51.50	15.25

V . PHYSICAL AND FINANCIAL DETAILS OF WORKS IN SCHEDULED TRIBE AREAS .

Year	Physical (Number of Works)			Financial(CostofWorks.(Rs In Lakh)		
	Recommended	Sanctioned	Completed	Recommended	Sanctioned	Completed
1998-99	4	4	4	20.76	20.76	20.76
2004-05	4	4	3	29.33	29.339	24.33
2005-06	3	3	3	14.37	14.379	8.98
2006-07	7	7	2	18.50	18.50	1.75
2007-08	2	2	0	2.00	2.00	0.00
Total	20	20	12	84.96	84.96	55.82

Bank and Branch Name and Address : SYNDICATE BANK , Lashkar Mohalla , Mysore .

Details -- SB Account Number : 17032010096450

Branch Code –

Place : Mysore .

Date : 29 -02-2008.

**(P. MANIVANNAN)
Deputy Commissioner
MysoreDistrict.Mysore**

**MONTHLY PROGRESS REPORT UNDER
MEMBER OF PARLIAMENT LOCAL AREA DEVELOPMENT SCHEME
(MPLADS)
(s eparate form for former Lok Sabha Member)**

STATEMENT OF INFORMATION UNDER MPLADS FOR THE MONTH OF

(UPTO DATE).29-02-2008.

4. PARTICULARS:

STATE: KARNATAKA	CONSTITUENCY/NODAL DISTRICT:
Nodal District : MYSORE . Address: Office of the Deputy Commissioner, Mysore District, Mysore. PIN: 570005	TELEPHONE NUMBERS: STD CODE 0821 OFFICE 2422302 RESIDENCE 2514900 FAX 2429012 MOBILE 94491-09000 e-mail dcmys@ dataone.in
NAME OF MEMBER OF PARILIAMENT : Shri. Sri kanta Datta Narasimha Raja Wodeyar. Hon ; Former Parliament Member .	
MP's Tenure : From : 1996-97; 1997-98; 1999-2000 ; 2000-01 To 2003-04	
ADDRESS : Shri. Sri kanta Datta Narasimha Raja Wodeyar. Hon ; Former Parliament Member : Mysore Palace. Mysore. Pin . 570005.	

II PHYSICAL PERFORMANCE

YEAR	WORKS RECOMMENDED		WORKS SANCTIONED		WORKS COMPLETED		WORKS NOT COMPLETED		
	Number	Estimated Cost	Number	Estimated Cost	Number	Actual Cost	Number	Expenditure incurred	Expenditure to be incurred
1996-97	146	100.00	146	100.00	146	100.00	0	0	-
1997-98	64	50.00	64	50.00	64	50.00	0	0	-
1999-00	132	200.00	132	200.00	132	200.00	0	0	-
2000-01	140	200.00	140	200.00	138	180.41	2	19.59	-
2001-02	95	200.00	95	200.00	89	124.53	6	75.47	-
2002-03	120	200.00	120	200.00	97	162.00	23	38.00	-
2003-04	83	200.00	83	200.00	64	92.49	19	102.51	5.00
Total	780	1150.00	780	1150.00	730	909.43	50	235.57	5.00

II FUNDS RECEIVED AND UTILISED

(Rs. in Lakh)

YEAR	FUNDS RECEIVED FROM GOI	INTEREST ACCRUED	FUNDS RECEIVED ON DISTRIBUTION	TOTAL FUNDS	FUNDS UTILISED	Ucs Submitted	FUNDS UTILISED			BALANCE FUNDS
							SC&S T area	Other	Total	
1996-97	100.00	0.091	-	100.091	100.00	100.00	12	134	146	-
1997-97	50.00	0.442	-	50.442	50.00	50.00	9	55	64	-
1999-00	200.00	0.299	-	200.299	200.00	200.00	8	124	132	-
2000.01	200.00	1.980	-	201.980	200.00	0.00	2	138	140	-
2001.02	200.00	4.519	-	204.519	200.00	0.00	11	84	95	-
2002.03	200.00	4.770	-	204.770	211.101	0.00	22	98	120	-
2003-04	200.00	14.847	-	214.847	192.00	0.00	11	72	83	22.847
TOTAL	1150.00	26.948	-	1176.948	1153.101	350.00	75	705	780	22.847
(a) Funds received from the Government of India							1150.00			
(b) Amount of interest accrued on the funds							26.948			
(c) Funds received on distribution							-			
(d) TOTAL (a+b+c)							1176.948			
(e) Total cost of works sanctioned							1153.101			
(f) Total Unsanctioned Balance available with the Constituency (d-e)							14.847			
(g) Actual Expenditure							1153.101			
(h) Total funds available with the Constituency (d-g)							22.847			
(i) Funds required to completes the sanctioned works							-			
(j) Savings for Distribution to Successor MPs							14.847			
(k) Number of works inspected by District Authority										
(e) During the month							1			
(f) Cumulative							730			

IV . PHYSICAL AND FINANCIAL DETAILS OF WORKS IN SCHEDULED CAST AREAS .

Year	Physical (Number of Works)			Financial(CostofWorks.(Rs In Lakh)		
	Recommended	Sanctioned	Completed	Recommended	Sanctioned	Completed
1996-97	7	7	7	5.65	5.65	5.65
1997-98	7	7	7	3.25	3.25	3.25
1999-2000	6	6	6	8.50	8.50	8.50
2000-01	2	2	2	2.30	2.30	2.30
2001-02	7	7	3	7.00	7.00	3.00
2002-03	17	17	6	23.50	2.35	14.00
2003-04	7	7	2	27.00	27.00	11.00
Total	53	53	33	77.20	77.20	47.70

V . PHYSICAL AND FINANCIAL DETAILS OF WORKS IN SCHEDULED TRIBE AREAS .

Year	Physical (Number of Works)			Financial(CostofWorks.(Rs In Lakh)		
	Recommende d	Sanctioned	Completed	Recommended	Sanctioned	Completed
1996-97	5	5	5	2.15	2.15	2.15
1997-98	2	2	2	0.90	0.90	0.90
1999- 2000	2	2	2	3.00	3.00	3.00
2001-02	4	4	2	5.48	5.48	3.48
2002-03	5	5	4	8.00	8.00	6.00
2003-04	4	4	3	6.00	6.00	4.00
Total	22	22	18	33.63	33.63	41.13

**Bank and Branch Name and Address – STATE BANK OF MYSORE
Details - SB Account Number : 01100050038 .
Branch Code – University Campus Branch.**

**Place : Mysore
Date : 29-2-2008.**

**(P.MANIVANNAN.)
Deputy Commissioner
MysoreDistrict.Mysore**

**Year wise details of funds received, expenditure and allocations
made for Scheduled caste and Scheduled tribes areas by the Hon'ble MP of
14th Lok Sabha till 31st December 2007 Mysore Parliamentary Constituency,
Karnataka .**

**NAME OF MEMBER OF PARILIAMENT : Sri. C.H. VIJAYA SHANKAR. 14th
Loka Sabha Member.
MP's Tenure : From 2004-05 TO 2007-2008 .
ADDRESS: Sri. C.H. VIJAYA SHANKAR. Hon'ble: Parliament Member.
Kalkunike Hunsur Taluk.
Nodal District : Mysore Pin. 570005**

I FUNDS RECEIVED AND UTILISED**(Rs. in Lakh)**

YEAR	FUNDS RECEIVED FROM GOI	INTEREST ACCRUED	FUNDS RECEIVED ON DISTRIBUTION	TOTAL FUNDS	FUNDS UTILISED	Ucs submitted	FUNDS UTILISED			BALANCE FUNDS
							SC&ST Area	Other	Total	
2004-05	200.00	2.053	-	202.053	206.918	151.47	7	72	79	-
2005-06	200.00	2.84	-	202.84	202.84	135.68	12	87	99	0.00
2006-07	200.00	2.99	-	202.99	166.18	158.15	30	72	102	36.81
2007-08	100.00	0.00	-	100.00	0.00	0.00	11	49	60	0.00
Total	700.00	7.883	707.883	707.883	575.938	445.3	60	280	340	36.81

II PHYSICAL PERFORMANCE

YEAR	WORKS RECOMMENDED		WORKS SANCTIONED		WORKS COMPLETED		WORKS UNDER PROGRESS		
	Number	Estimated Cost	Number	Estimated Cost	Number	Actual Cost	Number	Expenditure incurred	Expenditure to be incurred
2004-05	79	200.00	79	200.00	53	126.61	26	48.95	24.44
2005-06	99	200.00	99	200.00	30	70.43	69	78.62	50.95
2006-07	102	200.00	102	200.00	15	28.50	87	81.24	90.26
2007-08	60	100.00	0	0.00	0	0.00	0	0.00	100.00
Total	340	700.00	280	600.00	98	225.54	182	208.81	265.65

IV. PHYSICAL AND FINANCIAL DETAILS OF WORKS IN SCHEDULED CAST AREAS.

Year	Physical (Number of Works)			Financial(Cost of Works.(Rs In Lakh)		
	Recommended	Sanctioned	Completed	Recommended	Sanctioned	Completed
2004-05	2	2	1	1.25	1.25	1.25
2005-06	9	9	3	21.25	21.25	12.00
2006-07	7	7	-	11.00	11.00	-
2007-08	7	0	0	9.50	0	0.00
Total	25	19	5	43.00	34.50	14.25

V. PHYSICAL AND FINANCIAL DETAILS OF WORKS IN SCHEDULED TRIBE AREAS.

Year	Physical (Number of Works)			Financial(Cost of Works.(Rs In Lakh)		
	Recommended	Sanctioned	Completed	Recommended	Sanctioned	Completed
2004-05	4	4	3	29.339	29.339	24.339
2005-06	3	3	3	14.379	14.379	8.98
2006-07	7	7	0	18.50	18.50	0.00
2007-08	4	0	0	6.00	0.00	0.00
Total	18	14	6	68.218	62.218	33.319

**For Deputy Commissioner
Mysore district, Mysore**